

S.NO.	CONSTRUCTION ACTIVITY	PERIOD
01.	EXCAVATION, FOUNDATION, LAND SCAPING, SITE PREPARATION AND BOUNDARY WALL	01.02.2015 TO 30.04.2015
02.	EXCAVATION, FOUNDATION, LAND SCAPING, SITE PREPARATION AND BOUNDARY WALL	01.05.2015 TO 30.07.2015
03.	EXCAVATION, FOUNDATION, SLAB, LAND SCAPING	01.08.2015 TO 30.10.2015
04.	SLAB, LAND SCAPING	01.11.2015 TO 31.01.2016
05.	SLAB, MASONRY WORK, LAND SCAPING	01.02.2016 TO 30.04.2016
06.	SLAB, MASONRY WORK, ELECTRICAL INSTALLATION, DOOR FRAME, LAND SCAPING	01.05.2016 TO 30.07.2016
07.	SLAB, MASONRY WORK, INTERNAL PLASTER, ELECTRICAL INSTALLATION, DOOR FRAME, LAND SCAPING, OUTER SEWERAGE	01.08.2016 TO 30.10.2016
08.	SLAB, MASONRY, INTERNAL PLASTER, ELECTRICAL INSTALLATION, DOOR FRAMES, LAND SCAPING, OUTER SEWERAGE, RAIN WATER HARVESTING	01.11.2016 TO 31.01.2017
09.	SLAB, MASONRY, INTERNAL PLASTER, ELECTRICAL INSTALLATION, DOOR FRAMES, OUTER SEWERAGE, RAIN WATER HARVESTING	01.02.2017 TO 30.04.2017
10.	SLAB, MASONRY, INTERNAL PLASTER, ELECTRICAL INSTALLATION, DOOR FRAMES, OUTER SEWERAGE, RAIN WATER HARVESTING	01.05.2017 TO 30.07.2017
11.	SLAB, MASONRY, INTERNAL PLASTER, ELECTRICAL INSTALLATION, DOOR FRAMES, OUTER SEWERAGE, RAIN WATER HARVESTING, PLUMBING WORK, PAINTING WORK, FLOORING WORK, ROAD AND SIDE DEVELOPMENT.	01.08.2017 TO 30.10.2017
12.	SLAB, MASONRY, INTERNAL PLASTER, ELECTRICAL INSTALLATION, DOOR FRAMES, OUTER SEWERAGE, RAIN WATER HARVESTING, PLUMBING WORK, PAINTING WORK, FLOORING WORK, ROAD AND SIDE DEVELOPMENT.	01.11.2017 TO 31.01.2018
13.	SLAB, MASONRY, INTERNAL PLASTER, ELECTRICAL INSTALLATION, DOOR FRAMES, OUTER SEWERAGE, RAIN WATER HARVESTING, PLUMBING WORK, PAINTING WORK, FLOORING WORK, ROAD AND SIDE DEVELOPMENT, FLUSH DOOR AND ALUMINIUM GAZED WINDOW.	01.02.2018 TO 30.04.2018
14.	SLAB, MASONRY, INTERNAL PLASTER, ELECTRICAL INSTALLATION, DOOR FRAMES, PLUMBING WORK, PAINTING WORK, FLOORING WORK, EXTERNAL ELECTRICAL, ROAD AND SIDE DEVELOPMENT, FLUSH DOOR AND ALUMINIUM GAZED WINDOW, STP.	01.05.2018 TO 30.07.2018
15.	SLAB, MASONRY, INTERNAL PLASTER, ELECTRICAL INSTALLATION, DOOR FRAMES, PLUMBING WORK, PAINTING WORK, FLOORING WORK, EXTERNAL ELECTRICAL, ROAD AND SIDE DEVELOPMENT, FLUSH DOOR AND ALUMINIUM GAZED WINDOW, STP.	01.08.2018 TO 30.10.2018
16.	SLAB, MASONRY, INTERNAL PLASTER, ELECTRICAL	01.11.2018 TO 31.12.2018

	INSTALLATION, DOOR FRAMES, PLUMBING WORK, PAINTING WORK, FLOORING WORK, EXTERNAL ELECTRICAL, ROAD AND SIDE DEVELOPMENT, FLUSH DOOR AND ALUMINIUM GAZED WINDOW, STP.	
--	--	--