

PHASE - 3

Development Work Name	ENTER BRIEF DESCRIPTION
Demarcation of Plots*	COMPLETE
Boundary Wall*	N/A
Road Work*	WILL BE STARTED IN JUNE 2019-2020
Footpaths*	WILL BE STARTED IN JUNE 2019-2020
Water Supply Including Drinking Water Facilities*	WILL BE STARTED IN JUNE 2019-2020
Sewer System*	WILL BE STARTED IN JUNE 2019-2020
Drain*	WILL BE STARTED IN JUNE 2019-2020
Parks*	WILL BE STARTED IN JUNE 2019-2020
Tree Planting*	WILL BE STARTED IN JUNE 2019-2020
Design For Electric Supply Including Street Lighting*	DESIGN IS READY BUT WORK NOT STARTED
Community Buildings*	WILL BE STARTED IN JUNE 2019-2020
Treatment and Disposal System of Sewage and Sullage water*	WILL BE STARTED IN JUNE 2019-2020
Solid Waste Management And Disposal System*	WILL BE STARTED IN JUNE 2019-2020
Water Conservation System*	WILL BE STARTED IN JUNE 2019-2020
Energy Management System Including Use of Renewable Energy*	WILL BE STARTED IN JUNE 2019-2020
Fire Protection And Fire Safety System*	WORK STARTED IN TOWERS
Social Infrastructure And Other Public Amenities Including Public Health Services*	WILL BE STARTED IN JUNE 2019-2020
Emergency Evacuation Services*	WORK UNDER PROGRESS
Other Miscellaneous Work*	WORK UNDER PROGRESS