

SIKKA KARNAM PROJECT SECTOR 79, NOIDA

PROJECT PROGRAM CHART

			2018					2019										2020													
S NO.	DESCRIPTION	Completed Work	1		2		3		4		5		6		7		8		9		10										
	MONTHS	%	AUGUST	SEPTEMBER	OCTOBER	NOVEMBER	DECEMBER	JANUARY	FEBRUARY	MARCH	APRIL	MAY	JUNE	JULY	AUGUST	SEPTEMBER	OCTOBER	NOVEMBER	DECEMBER	JANUARY	FEBRUARY	MARCH	APRIL	MAY	JUNE	JULY	AUGUST	SEPTEMBER	OCTOBER	NOVEMBER	DECEMBER
A	STRUCTURE WORKS																														
1	EXCAVATION	100%																													
2	RCC IN FOUNDATION	100%																													
3	RCC IN SLAB AND BEAMS	90%					2%		5%		3%																				
5	NON TOWER	80%	2%		5%			5%			5%		3%																		
B	FINISHING WORKS																														
1	BRICK WORK	85%	2%		5%			5%		3%																					
2	INTERNAL PLASTER	80%	2%		5%			5%		3%				3%		2%															
3	EXTERNAL PLASTER	75%	3%		4%			4%		4%				4%			4%		2%												
5	TILES IN TOILETS AND KITCHEN	40%	2%		8%			8%		8%				8%			8%			8%				8%		2%					
6	FLOOR TILES IN ROOMS	40%	7%		7%			7%		7%				7%			7%			8%				5%			5%				
7	WOODEN DOOR SHUTTERS	40%	7%		7%			7%		7%				7%			7%			7%				7%			4%				
8	UPVC DOOR & WINDOWS	30%	4%		8%			8%		8%				8%			8%			8%				8%			8%		2%		
9	WOODEN FLOORING	2%	10%		18%					15%				20%		5%								10%			15%		5%		
10	PAINTING & POLISHING (INTERNAL & EXTERNAL)	25%	4%		9%			9%		9%				9%			9%			9%				9%			6%			2%	
11	KITCHEN COUNTERS/GRANITE TOP	25%	10%		15%			10%		10%				10%		5%					7%			5%		3%					
12	LIFT LOBBY & CORRIDORS STONEMWORK	25%	10%		5%					10%				15%			15%							10%			10%				
C	SERVICES																														
1	Wiring, Switch& Sockets	15%	10%		15%			5%				10%		15%			15%							5%		7%		3%			
2	SANITARY & PLUMBING PIPEWORK	15%	10%		15%				15%		7%			8%			10%							7%		10%		3%			
3	SANITARY FITTINGS & FIXTURE	10%	10%		15%				15%		10%			10%			10%							7%		10%		3%			
4	ELECT. FITTINGS & FIXTURE	10%	10%		15%				15%		15%			8%			10%							6%		8%		3%			
5	FIRE FIGHTING	15%	10%		15%				15%		10%			10%			10%				7%			5%		3%		5%			
6	ELEVATORS	25%	4%		10%				10%		10%			10%			6%				7%			5%			5%		8%		
7	EXTERNAL ELECTRICAL INCLUDUND	20%	10%		15%			5%			7%			10%			8%							10%			10%		5%		
8	UGT AND STP	80%	7%		10%			3%																							
9	EXT. W/S,SEWER &DRAINAGE	20%	10%		15%				15%		15%		5%											7%			13%				
D	EXTERNAL DEVELOPMENT	20%	15%		20%										15%		15%										10%		5%		
E	HANDOVER OF TOWER	15%	15%		20%										15%		20%										10%		20%		