

S.NO.	CONSTRUCTION ACTIVITY	PERIOD
01.	Boundary wall, site preparation	01.04.2013 to 30.06.2013
02.	Excavation, boundary wall, site preparation	01.07.2013 TO 30.09.2013.
03.	Excavation, Foundation, boundary wall, site preparation	01.10.2013 TO 31.12.2013.
04.	Excavation, Foundation, boundary wall, site preparation	01.01.2014 TO 31.03.2014.
05.	Excavation, Foundation, boundary wall, site preparation	01.04.2014 to 30.06.2014.
06.	Excavation, Foundation, Slab, boundary wall, site preparation	01.07.2014 TO 30.09.2014.
07.	Excavation, Foundation, Slab, masonry work, door frame boundary wall, site preparation	01.10.2014 TO 31.12.2014.
08.	Excavation, Foundation, Slab, masonry work, door frame boundary wall, site preparation	01.01.2015 TO 31.03.2015.
09.	Slab, masonry work, door frame boundary wall, site preparation	01.04.2015 to 30.06.2015.
10.	Slab, masonry work, door frame boundary wall, internal plaster, electrical installation, site preparation	01.07.2015 TO 30.09.2015.
11.	Slab, masonry work, door frame boundary wall, internal plaster, electrical installation, site preparation	01.10.2015 TO 31.12.2015.
12.	Slab, masonry work, door frame boundary wall, internal plaster, electrical installation, plumbing work, site preparation	01.01.2016 TO 31.03.2016.
13.	Slab, masonry work, door frame boundary wall, internal plaster, electrical installation, plumbing work, site preparation	01.04.2016 to 30.06.2016.
14.	Slab, masonry work, door frame boundary wall, internal plaster, external plaster, electrical installation, plumbing work, site preparation	01.07.2016 TO 30.09.2016.
15.	masonry work, door frame boundary wall, internal plaster, external plaster, electrical installation, plumbing work, painting, flooring, site preparation	01.10.2016 TO 31.12.2016.
16.	boundary wall, internal plaster, external plaster, electrical installation, plumbing work, painting, flush door, aluminum glazed window, flooring, site preparation	01.01.2017 TO 31.03.2017.
17.	boundary wall, internal plaster, external plaster, electrical installation, plumbing work, painting, flush door, aluminum glazed window, flooring, site preparation	01.04.2017 to 30.06.2017.
18.	boundary wall, internal plaster, external plaster, electrical installation, plumbing work, painting, flush door, aluminum glazed window, flooring, site preparation	01.07.2017 TO 30.09.2017.
19.	boundary wall, internal plaster, external plaster, electrical installation, plumbing work, painting, flush door, aluminum glazed window, flooring, road and site development, outer sewerage, rain water harvesting and STP.	01.10.2017 TO 31.12.2017.
20.	boundary wall, internal plaster, external plaster, electrical	01.01.2018 TO 31.03.2018.

	installation, plumbing work, painting, flush door, aluminum glazed window, flooring, road and site development, outer sewerage, rain water harvesting and STP.	
21.	boundary wall, internal plaster, external plaster, electrical installation, plumbing work, painting, flush door, aluminum glazed window, flooring, road and site development, outer sewerage, rain water harvesting and STP.	01.04.2018 to 30.06.2018.