

PROJECT: Somdutt Enclave, Vill. Sarai Kazi, Meerut

DEVELOPMENT WORK PROGRESS CHART

TIME SCHEDULE OF PROJECT

S. No.	ACTIVITIES	Dec-22	Mar-23	Jun-23	Sep-23	Dec-23	Mar-24	Jun-24	Sep-24	Dec-24	Mar-25	Jun-25	Sep-25	Total
1	Demarcation of Plot	0	50	50	0	0	0	0	0	0	0	0	0	100
2	Boundary Wall	80	10	10	0	0	0	0	0	0	0	0	0	100
3	Road Work	10	10	10	10	10	10	10	10	10	10	0	0	100
4	Footpaths	0	0	10	10	10	10	10	10	10	10	10	10	100
5	Water Supply	20	30	10	10	10	10	10	0	0	0	0	0	100
6	Sewer System	0	20	10	10	10	10	10	10	10	10	0	0	100
7	Drain	0	20	10	10	10	10	10	10	10	10	0	0	100
8	Parks	0	20	10	20	10	10	10	10	5	0	0	5	100
9	Tree Planting	0	20	10	20	10	10	10	10	10	0	0	0	100
10	Electric Supply	0	10	15	25	10	10	10	10	10	0	0	0	100
11	Treatment & Disposal System of Sewage and Sullage Water	0	0	0	20	20	20	20	10	5	0	0	5	100
12	Solid Waste Management	0	0	0	0	50	50	0	0	0	0	0	0	100
13	Water Conservation System	0	0	0	0	0	0	10	10	10	10	10	50	100