

Building-Apartment Construction Activities separately for each tower/ block

BLOCK

Activities Applicable (Y/N) SELECT	Activities Applicable (Y/N) SELECT	Start Date	End Date	Action
Site Mobilization including site office & barricating	YES	15-Oct-19	30-Oct-19	COMPLETE
Excavation for Basements	YES	1-Nov-19	10-Nov-19	90%
P.C.C for raft & wall	YES	10-Nov-19	20-Nov-19	IN PROGRESS
RCC for raft foundation	YES	20-Nov-19	31-Dec-19	IN PROGRESS
Retaining wall footing & walls	YES	25-Nov-19	31-Jan-19	IN PROGRESS
Column upto basement slab	YES	20-Jan-20	20-Feb-20	
Basement slab	YES	5-Mar-20	15-Mar-20	
1st floor slab	YES	15-May-20	25-May-20	
2nd floor slab	YES	25-Jul-20	15-Aug-20	
3rd floor slab	YES	15-Sep-20	30-Sep-20	
Terrace Slab/ Mumty / Lift	YES	30-Sep-20	15-Nov-20	
Brick Work	YES	15-Jan-21	16-Apr-21	
Plaster	YES	25-Apr-21	26-Sep-21	
Internal Painting	YES	1-Oct-21	2-Dec-21	
Rolling Shutter	YES	29-Dec-21	25-Feb-22	
Internal services	YES	30-Apr-21	22-Sep-21	
Grill, railing	YES	28-Feb-21	25-Apr-22	
Electrical Works	YES	25-Feb-21	26-Aug-21	
Flooring	YES	29-Jul-21	25-Jan-22	
Fixtures	YES	2-Feb-21	10-Apr-22	
Fire Fighting	YES	1-Sep-21	2-Nov-21	
External finishing/Painting	YES	10-Feb-21	10-May-22	
Lift/Escalators	YES	10-Jul-22	30-Aug-22	
Miscellaneous Finishing & other works	YES	30-Aug-22	1-Oct-22	

NOTE: This will be automatically generated based on sales inventory of flats and additional fields of slabs etc. may appear but this base data will help in closing the charts online. Also, the % completion of every activity in each quarter will appear online which is to be filled online.