

DETAILED SCHEDULE FOR DEVELOPMENT WORKS GREEN WOOD ESTATE SHAMLI

ID	Task Name	Duration	Start	Finish	2022				2023				2024				2025				2026			
					Jan	Apr	Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr	Jul	Oct
1	GREEN WOOD SHAMLI	1583 days	Apr 01 '22	Jul 31 '26																				
2	EARTHWORK	120 days	Apr 01 '22	Jul 29 '22																				
3	BOUNDARY WALL	500 days	Jul 30 '22	Dec 11 '23																				
4	MAIN GATE	500 days	Jul 30 '22	Dec 11 '23																				
5	DRAINAGE WORKS	450 days	Jul 30 '22	Oct 22 '23																				
6	SEWER WORKS	450 days	Sep 01 '22	Nov 24 '23																				
7	ELECTRICAL SLEEVES	450 days	Sep 01 '22	Nov 24 '23																				
8	WATER LINE WORKS	450 days	Nov 01 '22	Jan 24 '24																				
9	ROAD WORKS	600 days	Jan 01 '23	Aug 22 '24																				
10	STREET LIGHTS	300 days	Jan 01 '24	Oct 26 '24																				
11	TUBEWELLS	150 days	Dec 01 '23	Apr 28 '24																				
12	RAIN WATER HARVESTING	600 days	Jul 01 '23	Feb 19 '25																				
13	PARKS & LANDSCAPE DEVELOPMENT	912 days	Feb 01 '24	Jul 31 '26																				
14	CLUB	700 days	Apr 01 '24	Mar 01 '26																				
15	SWIMMING POOL	700 days	Apr 01 '24	Mar 01 '26																				

* NOTE :CAPACITY AUGMENTATION of STP & ELECTRICAL WORKS , TRANSFORMERS etc. DEPENDS ON ACTUAL RESIDING POPULATION

DETAILED SCHEDULE FOR DEVELOPMENT WORKS GREEN WOOD ESTATE SHAMLI	
---	--

ID	Task Name	Duration	Start	Finish	2022				2023				2024				2025				2026			
					Jan	Apr	Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr	Jul	Oct
16	OVER HEAD WATER TAK	500 days	Mar 19 '25	Jul 31 '26																				
17	STP *	500 days	Mar 19 '25	Jul 31 '26																				
18	ELECTRICAL WORK *	500 days	Mar 19 '25	Jul 31 '26																				

* NOTE :CAPACITY AUGMENTATION of STP & ELECTRICAL WORKS , TRANSFORMERS etc. DEPENDS ON ACTUAL RESIDING POPULATION