	Project schedule GOLFGESIN																																
so Activities		X 17-09-2013 19-08-2011	-										12-2016 00-00-2017													31-12-2018 01		1-03-2009 01-00-2019		00-07-2019	10-09-2009		10-12-2
Site Escavation Start	00-08-201X 18-08-201	I 17-09-2011 D9-09-2011	00-09-2015 (09-02-3216	10-01-2016	28-03-2016	29-09-2009 30-0	e-3016 DS-01-3	116 30-09-2014	01-01-3116	30-09-2006 D	E-55-3316 R	-13-3016 DS-00-3017	H1-03-2017 B1-06	2017 90-06-201	00-07-201	7 30-09-2017	01-10-2017	81-12-2017	01-01-3018	12-03-2018	00-04-2018 (80-	06-2018 D1-0	F-2008 30-09	2018 00-00-2018	91-12-2018 DI	-01-00E6 H	F-09-2008 DE-09-2018	10-06-3016	00-03-3019	30-09-2009	JE-10-2009 B	10000
					_			_								_	_	_	_			_	_	_	_	_	_					-	t -
WORK STOP DUE TO NGT		NOT GAP							_																		_					=	=
l Site Laveling																																	
FCC Swer Area																																	
DUE TO FARMERS ASSISTED					SARMING A	GITATION																											
Foundation Marking Tower Area			_		_				_	_		_			_	_	_	_	_	_			_	_	_		_		_			-	-
Footing Raft Casting Sower Area			_		_											_	_	_	_			_	_	_	_	_	_					-	—
			_							_						_	_	_	_	_													
Metainning Wall Carting			_							_						_	_	_	_	_													
			_							_						_	_	_	_	_				_									
Dwer Stab A S. B Cardina 2nd Floor																																-	
1 Retaining Wall Casting																																	
3 Metainning Wall Casting 7 Nover Side A & B Casting 8th Floor																																	
7 Sower Stab. A & B Casting 9th Floor																																	
9 Finishing Work 4th Floor																																	
D Sower State A & B Carding 13th Floor																																	
3 Finishing Work 8th Floor																																	
4 Sower Stab A & B Casting 15th Floor																																-	
Finishing Work 50th Floor																																-	
6 Fire Fighting Work Steer Area 7 Steer Stab A & B Carding 18th Floor																																-	
7 Sower Stab A & B Carding 18th Floor																																	_
8 Neshing Work 12th Floor 9 Nes Righting Work Steer Area 0 New York A. B. Capting 19th Floor																																	_
Fire Fighting Work Tower Area																																	_
0 Sower Stab A & B Casting 19th Floor 1 Finishing Work 19th Floor			_						_						_	_	_										_						-
2 Fire fighting Work Swer Area			_	_	_				_		_	_				_	_	-				_	_				_						-
2 Per rigiting Work Swer Area			_	_	_				_		_	_				_	_	-				_	_	_			_						-
3 Excavition Non-Yower 6 Yower Stab A & B Carding 21st Floor				_					_			_			_	-		_			_			_			_						-
5 Finishing Work 19th Floor			_	_	_				_		_	_				_	_	_	_			_	_				_						-
5 Princing Stork Seth Reor																				-			_		_		_					-	-
6 Fire Fighting Sower Frisch 7 Non Sower Layout Marking			_						_	_		_				_	_	_	_				_	_	_		_		_			-	-
7 Non Youer Layout Marking 8 Swer Stab A & B Carting 22nd Floor			_						_	_		_				_	_	_	_	_		_	_	_	_		_		_			-	-
9 Frishing Work 19th Floor			_	_	_			_		_	_	_	_		_	_	_	_	_	_				_	_		_			_		-	+
9 Non Yower Area Casting			_	_	_			_		_	_	_	_		_	_	_	_	_	_				_	_		_			_		-	+
1 NTP Layout			_	_	_			_		_	_	_	_		_	_	_	_	_	_				_	_		_			_		-	+
			_	_				_		_	_	_			_	_	_	_	_	_				_	_		_					-	
			_	_				_		_	_	_			_	_	_	_	_	_		_		_	_		_					-	
																_	_	_		_						_							
																_	_	_		_						_							
6 Sover Stati Murray 3 Sover Stati A & B Carding 25th Floor																																	
3 Swer Stab A & B Carding 25th Floor																																	
7 Finishing Work 22nd Floor 8 Non Tower Frishing																																	
8 Non Yower Knicking																																	
9 Water Proofing Yower and Non Yower Area 0 STP Work Start					_																												
0 STP WAR SENT																																	
1 WTP Work Start																																	
7 Finishing Work 25th Floor 2 STP AND WTP Work Finished			\perp																														_
2 NTP AND WTP Work finished			-																														
i sit installation			\perp																														_
6 Duter Painting Start			\perp									-				_		_	_										_			=	1
Landscaping Start Boundary Wall Finishing			_						_	_	_	_			_	_	_	_	_	_			_		_		_						-
i Boundary Wall Fink hing 7 Ibb Installation			-						_		_				_	_	_	_	_	_					_		_						-
7 DG Installation 8 Duter Painting Rinkhed			_						_	_	_	_			_	_	_	_	_	_			_		_		_						-
Duter Painting Rinished Landscaping Rinished			-						_		_				_	_	_	_	_	_					_		_						-
Landscaping Rinkhed Blectrical Connection			_						_		_				_	-	_	_	_	_					_		_		_				-
g precincal connection			_			_		_	_	_	_	_			_	_	_	_	_	_	_	_		_	_	_						-	-
Newtoning Pool and Club Rinishing			1	_	_			_	_	_	_	_			_	-	_	_	-	-	_			_	_	-	_		_				-
2 Fire Fighting Non Yower it Basement Parking Area Folishing																																	_
Blacement Parking Area Reiching			-													_			_														
6 Parking Area Marking				_					_							_		_	_								_						
Faver Block Work																																	
Handover And Completion Of Project			1																														