



DATE :

Project Specifications

CHANDA GREENS RESIDENCY

- 1. Site Development:-** The site development work has been started by demarking and leveling the site. A site office has already been established manned with required supervisory staff.
- 2. Electrical connectivity:-** The 11kva line till site has been erected and made functional by DVVNL. Drawings for internal electrification has been received. will be submitted to DVVNL for their approval and estimate preparation.
- 3. Water supply:-** An underground tank of 50KL capacity has already been built at site .work for 200KL overhead water tank has commenced, work for OHT os in advance stage ,it will be functional in next three months. Drawings for pipelines for water supply and sewage are being prepared by the consultant, the work for same shall be initiated shortly after finalization of the drawings by consultant.
- 4. Roads:-** Approach road to the site has been paved by the MVDA. Demarcation of internal road and earth work on the roads has been done, we propose to develop internal roads with 80MM interlocking concrete pavers.
- 5. Parks:-** Parks and all green areas have been demarcated. Boundary wall work on parks has been initiated. Actual horticulture work shall be started after completion of civil work in next 15-20 days, before the onset of the ~~summer~~ ^{winter} season.

For Medhav Properties Ltd.

Director