

## ENGINEER'S CERTIFICATE

To,  
HK Infrazone Private Limited,  
17, Industrial Colony,  
Naini, Allahabad-211008

Subject: Engineer's Certificate for the quarter ended on 30<sup>th</sup> September 2018 for determination of percentage of completion of construction work of Housing Project **Sunshine Royal Residency, Mauza – Umarpur Neewa, Pargana & Tehsil- Sadar, District- Allahabad.**

Reference : **Sunshine Royal Residency, Mauza – Umarpur Neewa, Pargana & Tehsil- Sadar, District- Allahabad.- Registration No. UPRERAPRJ7243**

Following technical professions is appointed by Owner/Promoter( HK Infrazone Private Limited):-

1. Shri Prem Prakash Verma- Billing Engineer and Quantity Survey

I, Prem Prakash Verma, have undertaken assignment as engineers for estimating the cost incurred on construction of **Sunshine Royal Residency, Mauza – Umarpur Neewa, Pargana & Tehsil- Sadar, District- Allahabad.**

Based on site inspection, with respect to **Sunshine Royal Residency, Mauza – Umarpur Neewa, Pargana & Tehsil- Sadar, District- Allahabad,** I have estimated the cost incurred till 30<sup>th</sup> September 2018 on the construction of the project is around Rs. 20.32 Crore as against the total construction cost of the project worked out by the developer at Rs. 36.00 Crore.

Yours Truly.



28/12/18