


# Development Plan

Residential Plots (58 Nos.) in Sector-09, of Awadh Vihar Yojna, Lucknow

Sl. No	Activity	Current Status	Date of Start	Completion
1	Road Work	57.56%	01.03.2025	30.12.2026
2	Water Supply Including Drinking Water Facilities	0.00%	01.03.2025	30.12.2026
3	Sewer System	67.00%	01.03.2025	30.12.2026
4	Drain	0.00%	01.03.2025	30.12.2026
5	Green Belt	0.00%	01.03.2025	30.12.2026
6	Design for Electricity Supply including street lighting	0.00%	01.03.2025	30.12.2026

  
J.C.

  
JE

  
AE

  
MB

  
Executive Engineer