

ADS Consulting Engineers

Mobile No: +91-9717245166

Email: aditya.ex.dir@gmail.com



TO WHOMSOEVER IT MAY CONCERN


Date: 2nd Feb 18

Project Code: UCHDPL-Dream Homes-GH

RERA Reg. No. – UPRERAPRJ3964

This is to certify that cumulative work completed as on 1st Nov'17 -31st Jan'18 respectively is as below:

| | Percentage Completion Upto 31st Jan 2018 | | | |
|---------|--|-----------------|---------------|----------------|
| | Structure | Electrical Work | Plumbing Work | Finishing Work |
| TOWER 7 | 95% | 30% | 27% | - |
| TOWER 3 | 93% | 55% | 40% | 25% |
| TOWER 4 | 100% | 70% | 60% | 40% |
| TOWER 5 | 47% | 20% | - | - |
| TOWER 6 | 40% | 18% | - | - |
| TOWER 8 | 49% | 23% | - | - |
| TOWER 9 | 70% | 38% | 10% | - |


For **ADITYA SHARMA**
Consulting Structural Engineer
Fellow (I.E.I) F-121015-3
Structural Engg.

TO WHOMSOEVER IT MAY CONCERN

Date: 2nd May 18

Project Code: UCHDPL-Dream Homes-GH

RERA Reg. No. – UPRERAPRJ3964

This is to certify that cumulative work completed as on 1st Feb'18 –30th April'18 respectively is as below:

| | Percentage Completion Up to 30 th Apr 2018 | | | |
|---------|---|-----------------|---------------|----------------|
| | Structure | Electrical Work | Plumbing Work | Finishing Work |
| TOWER 7 | 100% | 35% | 45% | - |
| TOWER 3 | 100% | 70% | 70% | 50% |
| TOWER 4 | 100% | 90% | 90% | 90% |
| TOWER 5 | 85% | 20% | - | - |
| TOWER 6 | 85% | 18% | - | - |
| TOWER 8 | 80% | 30% | - | - |
| TOWER 9 | 98% | 45% | 15% | - |


For

ADITYA SHARMA
Structural Engg.
Consulting Structural Engineer
Fellow (I.E.I) F-121015-3