

Name : CELESTE MALL

Category : Commercial

Type : New

## View Targets CELESTE MALL(ID375713)

Select Target Type

Physical Target

Select Development Type

Building/Apartment

Select

Building/Apartment

Tower/Apartment

VIEW

RESET

### Physical Targets

Activity Name	Tower Name	Start Date	End Date	Target Name	Target	Achievement	View Photo	View video
<b>Block/Tower Name/</b> <b>No(BLOCK B) --Site mobilization including site office &amp; barricating</b>	BLOCK B	01-01-2022	31-03-2022	01-01-2022 to 31-03-2022 Quarter-1	100	-	-	-
<b>Block/Tower Name/</b> <b>No(BLOCK B) --Excavation for Basements</b>	BLOCK B	19-11-2021	31-03-2022	01-10-2021 to 31-12-2021 Quarter-1	70	-	-	-
				01-01-2022 to 31-03-2022 Quarter-2	30	-	-	-
<b>Block/Tower Name/</b> <b>No(BLOCK B) --Piling Work</b>	BLOCK B	10-01-2022	31-03-2022	01-01-2022 to 31-03-2022 Quarter-1	100	-	-	-
<b>Block/Tower Name/</b> <b>No(BLOCK B) -- P.C.C for raft &amp; Wall</b>	BLOCK B	05-02-2022	31-03-2022	01-01-2022 to 31-03-2022 Quarter-1	100	-	-	-
<b>Block/Tower Name/</b> <b>No(BLOCK B) --Water proofing for raft</b>	BLOCK B	01-03-2022	31-03-2022	01-01-2022 to 31-03-2022 Quarter-1	100	-	-	-
<b>Block/Tower Name/</b> <b>No(BLOCK B) --RCC for raft foundation</b>	BLOCK B	01-03-2022	31-03-2022	01-01-2022 to 31-03-2022 Quarter-1	100	-	-	-

<b>Block/Tower Name/ No</b> (BLOCK B) --Retaining wall footing & walls	BLOCK B	01-03-2022	30-06-2022	Target Name	Target	Achievement	View Photo	View video
				01-01-2022 to 31-03-2022 Quarter-1	60	-	-	-
				01-04-2022 to 30-06-2022 Quarter-2	40	-	-	-
<b>Block/Tower Name/ No</b> (BLOCK B) --Column upto basement slab	BLOCK B	05-02-2022	30-06-2022	Target Name	Target	Achievement	View Photo	View video
				01-01-2022 to 31-03-2022 Quarter-1	40	-	-	-
				01-04-2022 to 30-06-2022 Quarter-2	60	-	-	-
<b>Block/Tower Name/ No</b> (BLOCK B) --Basement slab	BLOCK B	01-04-2022	30-06-2022	Target Name	Target	Achievement	View Photo	View video
				01-04-2022 to 30-06-2022 Quarter-1	100	-	-	-
<b>Block/Tower Name/ No</b> (BLOCK B) --Brick Work	BLOCK B	01-04-2023	30-06-2023	Target Name	Target	Achievement	View Photo	View video
				01-04-2023 to 30-06-2023 Quarter-1	100	-	-	-
<b>Block/Tower Name/ No</b> (BLOCK B) --Plaster	BLOCK B	01-07-2023	30-09-2023	Target Name	Target	Achievement	View Photo	View video
				01-07-2023 to 30-09-2023 Quarter-1	100	-	-	-
<b>Block/Tower Name/ No</b> (BLOCK B) --Flooring	BLOCK B	01-10-2023	31-03-2024	Target Name	Target	Achievement	View Photo	View video
				01-10-2023 to 31-12-2023 Quarter-1	50	-	-	-
				01-01-2024 to 31-03-2024 Quarter-2	50	-	-	-
<b>Block/Tower Name/ No</b> (BLOCK B) --Door / Window	BLOCK B	01-04-2024	30-06-2024	Target Name	Target	Achievement	View Photo	View video
				01-04-2024 to 30-06-2024 Quarter-1	100	-	-	-
<b>Block/Tower Name/ No</b> (BLOCK B) --Internal Services	BLOCK B	01-04-2024	31-12-2024	Target Name	Target	Achievement	View Photo	View video
				01-04-2024 to 30-06-2024 Quarter-1	30	-	-	-
				01-07-2024 to 30-09-2024 Quarter-2	30	-	-	-
<b>Block/Tower Name/ No</b> (BLOCK B) --Grill, Railling	BLOCK B	01-10-2024	31-12-2024	Target Name	Target	Achievement	View Photo	View video
				01-10-2024 to 31-12-2024 Quarter-1	100	-	-	-
<b>Block/Tower Name/ No</b> (BLOCK B) --Electrical Works	BLOCK B	01-01-2025	30-06-2025	Target Name	Target	Achievement	View Photo	View video
				01-01-2025 to 31-03-2025 Quarter-1	30	-	-	-
				01-04-2025 to 30-06-2025 Quarter-2	70	-	-	-

<b>Block/Tower Name/ No(BLOCK B) --Internal Painting</b>	BLOCK B	01-07-2025	30-09-2025	Target Name	Target	Achievement	View Photo	View video
				01-07-2025 to 30-09-2025 Quarter-1	100	-	-	-
<b>Block/Tower Name/ No(BLOCK B) -- Fixtures</b>	BLOCK B	01-10-2025	31-12-2025	Target Name	Target	Achievement	View Photo	View video
				01-10-2025 to 31-12-2025 Quarter-1	100	-	-	-
<b>Block/Tower Name/ No(BLOCK B) --External finishing/Painting</b>	BLOCK B	01-10-2025	31-12-2025	Target Name	Target	Achievement	View Photo	View video
				01-10-2025 to 31-12-2025 Quarter-1	100	-	-	-
<b>Block/Tower Name/ No(BLOCK B) --Fire Fighting</b>	BLOCK B	01-01-2026	30-06-2026	Target Name	Target	Achievement	View Photo	View video
				01-01-2026 to 31-03-2026 Quarter-1	30	-	-	-
				01-04-2026 to 30-06-2026 Quarter-2	70	-	-	-
<b>Block/Tower Name/ No(BLOCK B) --Lift &amp; Escalators</b>	BLOCK B	01-04-2026	30-09-2026	Target Name	Target	Achievement	View Photo	View video
				01-04-2026 to 30-06-2026 Quarter-1	30	-	-	-
				01-07-2026 to 30-09-2026 Quarter-2	70	-	-	-
<b>Block/Tower Name/ No(BLOCK B) --Miscellaneous Finishing &amp; Other Work</b>	BLOCK B	01-10-2026	30-09-2027	Target Name	Target	Achievement	View Photo	View video
				01-10-2026 to 31-12-2026 Quarter-1	20	-	-	-
				01-01-2027 to 31-03-2027 Quarter-2	20	-	-	-
				01-04-2027 to 30-06-2027 Quarter-3	30	-	-	-
				01-07-2027 to 30-09-2027 Quarter-4	30	-	-	-
<b>Block/Tower Name/ No(BLOCK B) --Column upto 1st basement slab</b>	BLOCK B	01-04-2022	15-05-2022	Target Name	Target	Achievement	View Photo	View video
				01-04-2022 to 30-06-2022 Quarter-1	100	-	-	-
<b>Block/Tower Name/ No(BLOCK B) --1st Basement slab</b>	BLOCK B	01-04-2022	15-05-2022	Target Name	Target	Achievement	View Photo	View video
				01-04-2022 to 30-06-2022 Quarter-1	100	-	-	-
<b>Block/Tower Name/ No(BLOCK B) --Column upto 2nd basement slab</b>	BLOCK B	16-05-2022	30-06-2022	Target Name	Target	Achievement	View Photo	View video
				01-04-2022 to 30-06-2022 Quarter-1	100	-	-	-
<b>Block/Tower Name/ No(BLOCK B) --2nd Basement slab</b>	BLOCK B	16-05-2022	30-06-2022	Target Name	Target	Achievement	View Photo	View video
				01-04-2022 to 30-06-2022 Quarter-1	100	-	-	-

<b>Block/Tower Name/ No(BLOCK B) --Stilt/ G.F.Columns</b>	BLOCK B	01-09-2022	30-09-2022	Target Name	Target	Achievement	View Photo	View video
				01-07-2022 to 30-09-2022 Quarter-1	100	-	-	-
<b>Block/Tower Name/ No(BLOCK B) --Stilt/ G.F. Slab</b>	BLOCK B	01-09-2022	30-09-2022	Target Name	Target	Achievement	View Photo	View video
				01-07-2022 to 30-09-2022 Quarter-1	100	-	-	-
<b>Block/Tower Name/ No(BLOCK B) --Column upto 3rd basement slab</b>	BLOCK B	01-07-2022	31-08-2022	Target Name	Target	Achievement	View Photo	View video
				01-07-2022 to 30-09-2022 Quarter-1	100	-	-	-
<b>Block/Tower Name/ No(BLOCK B) --3rd Basement slab</b>	BLOCK B	01-07-2022	31-08-2022	Target Name	Target	Achievement	View Photo	View video
				01-07-2022 to 30-09-2022 Quarter-1	100	-	-	-

The Real Estate (Regulation and Development) Act, 2016 is an Act of the Parliament of India which seeks to protect home-buyers as well as help boost investments in the real estate industry. The Act came into force from 1 May 2016.

### Quick Links

- > [Home](#)
- > [About](#)
- > [Career](#)
- > [Media](#)
- > [Downloads](#)
- > [Contact Us](#)

### Social Links

- > [Facebook](#)
- > [Google](#)
- > [Twitter](#)
- > [LinkedIn](#)
- > [Youtube](#)

### Circulars & Notices

- > [Agreement For Sale/Lease](#)
- > [Order For CA, Architect, Engineer Certificate](#)
- > [Order For Project Registration & Editing](#)
- > [SOP For Complaint Redressal](#)
- > [Click For More Notices...](#)