




(index.aspx)



Real Estate Regulatory Authority Uttar Pradesh

(index.aspx)



(index.aspx)



Home

(Frm_target_Home.aspx?id=12604)

Enter TargetsSelect Development
Type

Building/Apartment

Select Format Type

Development Work Related to Building Activities

Reset (frm_activity_targets_entry.aspx?id=12604)

Note :

- Fill targets only for those activities for which work is not completed upto 31-December-2017.
- Select "**Completed**" option in case any activity is completed before 1-January-2018.

Activities Applicable(Yes/No /Completed)	Activity	Start Date	End Date	Action
Select	Boundary Wall	01.01.2019	10.09.2022	Completed
Select	Road Work	01.01.2019	10.09.2022	Completed
Select No	Footpaths	01.01.2019	10.09.2022	"
Select	Water Supply	01.01.2019	10.09.2022	To be done
Select	Sewers	01.01.2019	10.09.2022	"
Select	Drain	01.01.2019	10.09.2022	"
Select NO	Parks			"
Select NO	Tree Planting			Completed
Select	Street Lighting	01.01.2019	10.09.2022	To be done
Select NO	Community Buildings			To be done
Select NO	Treatment and Disposal System of Sewage and Sullage water			To be done

Select	NO	Solid waste management and disposal works			To be done
Select	NO	Water conservation works			"
Select	NO	Energy management works			"
Select		Fire protection and fire safety works	01.01.2019	10.09.2022	"
Select	NO	Social infrastructure and other public amenities			"
Select		Other Miscellaneous Work	01.01.2019	10.09.2022	"

