

TO WHOMSOEVER IT MAY CONCERN

Date: 2nd Feb 18


Project Code: UCHDPL-Dream Homes-GH

RERA Reg. No. – UPRERAPRJ3964

This is to certify that cumulative work completed as on 1st Nov'17 - 31st Jan'18 respectively is as below:

	Percentage Completion Up to 31st Jan 2018			
	Structure	Electrical Work	Plumbing Work	Finishing Work
TOWER 7	95%	30%	27%	-
TOWER 3	93%	55%	40%	25%
TOWER 4	100%	70%	60%	40%
TOWER 5	47%	20%	-	-
TOWER 6	40%	18%	-	-
TOWER 8	49%	23%	-	-
TOWER 9	70%	38%	10%	-

For

Niraj Nanda  Architect
Council of Architecture
Registration No. CA/2009/46122

TO WHOMSOEVER IT MAY CONCERN

Date: 2nd May 18

Project Code: UCHDPL-Dream Homes-GH

RERA Reg. No. – UPRERAPRJ3964


This is to certify that cumulative work completed as on 1st Feb'18 – 30th April'18 respectively is as below:

	Percentage Completion Up to 30 th Apr 2018			
	Structure	Electrical Work	Plumbing Work	Finishing Work
TOWER 7	100%	35%	45%	-
TOWER 3	100%	70%	70%	50%
TOWER 4	100%	90%	90%	90%
TOWER 5	85%	20%	-	-
TOWER 6	85%	18%	-	-
TOWER 8	80%	30%	-	-
TOWER 9	98%	45%	15%	-

For

Niraj Nanda

Architect


Niraj Kumar Nanda, Architect
Council of Architecture
Registration No. CA/2009/46122