

LOGIX BLOSSOM GREENS - SECTOR-143, NOIDA							
TOWERSWISE EST. BALANCE COST & HANDING OVER SCHEDULE OF TOWERS B, C & D							
PHASE-5							
S. NO	Phases	TOWERS	Total Estimated Cost (in Cr)	Total Estimated Incurred Cost (in Cr)	Total Estimated Balance Cost (in Cr)	HANDING OVER TO BUYERS	NO OF FLATS
1	V	B	32.03	24.19	7.84	NOV 2021	124
2		C	32.03	24.9	7.13		124
3		D	32.03	25.74	6.29		124
			96.09	74.83	21.26		372
Status of Completion (Showing percentage of Completion)							
S no	Activities						Percentage of Completion
1	Excavation						100%
2	Basement(s) and Plinth						85%
3	Podiums						N/A
4	Stilt Floor						N/A
5	Slabs of Super Structure						100%
6	Internal Walls, Internal Plaster, Floorings withinFlats/Premises, Doors and Windows to each of the Flat/Premises.						45%
7	Sanitary Fittings within the Flat/Premises,Electrical Fittings within the Flat/Premises						15%
8	Staircases, Lifts Wells and Lobbies at each Floorlevel connecting Staircases and Lifts,Overhead and Underground Water Tanks						85%
9	The external plumbing and external plaster, elevation, completion of terraces withwaterproofing of the Building/Wing.						78%
10	Installation of lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC,Electrical fittings to Common Areas, electro,mechanical equipment, Compliance to conditionsof environment /CRZ NOC, Finishing to entrance lobby/s, plinth protection, pavingof areas appurtenant to Building/Wing,Compound Wall and all other requirements as may be required to obtain Occupation /Completion Certificate.						5%

LOGIX BLOSSOM GREENS - SECTOR-143, NOIDA

Technical Professionals Appointed by Owner/Promoter

PHASE-5

S No	Technical professionals	Name	Address
1	Land Scape Architect	M/s. S Bose	S Bose 21 D Connaught place, New Delhi - 23418560
2	Structural Consultant	M/s. CPKA	C.P. Kukreja Associates, Architects & Engineers Ashirwad, D-1 Green Park, New Delhi 110016
3	MEP Consultant	M/s. CPKA	
4	Quantity Surveyor	M/s. CPKA	
5	Site Supervisor	PMC	Synergy Property Development Services Pvt Ltd 1st Floor Pine Valley, Embassy Golf Links Business Park Domlur, Bangalore 560 071
6	Principal Contractors	M/s. Simplex Infrastructures	Simplex House 27, Shakespeare Sarani Kolkata 700017
		M/s. C K Constructions	M/s C.K. Constructions. Logix Techno Park, Plot No.5 Sec-127, 6 th Floor Noida.
		M/s. D D Pradhan	M/s D.D.PRADHAN & CO.(P) LTD. 5/4, SARVAPRIYA VIHAR, NEW DELHI - 110017
		M/s. Thyssen Krupp Elevators	ThyssenKrupp Elevator (India) Pvt Ltd. D-301, 1st Floor, Sec-63, Noida, U.P.

LOGIX BLOSSOM GREENS - SECTOR-143, NOIDA		
Finishes Specifications		
PHASE-5		
Sno	Description	Make
1	Partition walls	Flyash & clay bricks, AAC / CLC blocks
2	Concreting	Use of Flyash with cement
3	Vitrified Tiles in flooring of Liv/ Dining & BedRooms / Kitchen	Orient, Kajaria, Varmora or equivalent
	Anti skid Tiles in Toilets & balconies	
4	Granite	Master Toilet & Kitchen counters, Lift architrave
5	Paints	Berger, Nerolac, Asian
6	Wooden Flooring	Master Bedroom - 3 Bhk Flats
7	a) Main door Locks HFLSS-8"	Dorset Locks
8	b) Bedroom Door Locks ETTOSSS	
9	c) Toilet Door Locks PRTOSSS	
10	Main door shutter	Orion
11	Internal door shutter - TOILETS	Masonite
12	Internal door shutter - BED ROOMS	
13	Al. Door / Windows DW2	Mahveer , Hindalco, bhorukha or equivalent

LOGIX BLOSSOM GREENS - SECTOR-143, NOIDA**Plumbing Items****PHASE-5**

Sno	Description	Make
1	SS Sink with drain board	Neelkanth or equivalent
2	Sink waste coupling	
3	EWC with cistern	Hindware or equivalent
4	Wash Basin Counter Top	
5	Wash Basin with pedestal	
6	Wall Mounted sink mixture	Aquaplus or equivalent
7	Short body Bib Cock	
8	Wash basin Waste coupling	
9	Shower Head with arm	
10	Wall mixture	
11	Health faucet	
12	Angle valve	
13	Wash Basin mixture	Continental or equivalent
14	Grating Square	
15	Grating Square	
16	Sink waste pipe	
17	Wash basin Waste coupling	
18	Bottle Trap	Chilly or equivalent
19	Connection pipe	
20	Grating Circular	

LOGIX BLOSSOM GREENS - SECTOR-143, NOIDA

PHASE-5

Electrical Items

Sno	Description	Make
A	Living/Dining	
1	6 Amp one way switch	
2	Fan Regulator	
3	6 Amp Light Plug (Switch & Socket)	
4	25 Amp Power Plug (Switch & Socket)	
5	TV Outlet	
6	Telephone Outlet	
	Cover Plates	
7	1 Mod	
8	3 Mod	
9	4 Mod	
10	6 Mod	
B	Kitchen	
1	6 Amp one way switch	
2	6 Amp Light Plug (Switch & Socket)	
3	6/16 Amp Power Plug (Switch & Socket)	
4	6 Amp Socket	
5	Call Bell Switch	
	Cover Plates	
6	1 Mod	
7	2 Mod	
8	3 Mod	
9	6 Mod	
C	Study Room with Balcony	
1	6 Amp one way switch	
2	Fan Regulator	
3	6 Amp Light Plug (Switch & Socket)	
4	6/16 Amp Power Plug (Switch & Socket)	
	Cover Plates	
5	3 Mod	
6	4 Mod	
D	Bed Room 2	
1	6 Amp one way switch	
2	Fan Regulator	
3	6 Amp Light Plug (Switch & Socket)	
4	25 Amp Power Plug (Switch & Socket)	Schneider or equivalent
5	TV Outlet	
6	Telephone Outlet	
	Cover Plates	
7	1 Mod	
8	3 Mod	

Sno	Description	Make
9	4 Mod	Milestone or equivalent
E	Common Toilet	
1	6 Amp one way switch	
2	6/16 Amp Power Plug (Switch & Socket)	
3	6 Amp Socket	
	Cover Plates	
4	2 Mod	
5	3 Mod	
6	6 Mod	
F	Master Bed Room	
1	6 Amp one way switch	
2	Fan Regulator	
3	6 Amp Light Plug (Switch & Socket)	
4	25 Amp Power Plug (Switch & Socket)	
5	TV Outlet	
6	Telephone Outlet	
	Cover Plates	
7	1 Mod	
8	3 Mod	
9	4 Mod	
10	6 Mod	
G	Master Toilet	
1	6 Amp one way switch	
2	6 Amp Light Plug (Switch & Socket)	
3	6/16 Amp Power Plug (Switch & Socket)	
4	6 Amp Socket	
	Cover Plates	
5	2 Mod	
6	3 Mod	
H	Elect L T Panels	

LOGIX BLOSSOM GREENS - SECTOR-143, NOIDA		
Lifts		
Sno	Description	Make
1	Lifts	Thyssen Krupp or Equivalent

LOGIX BLOSSOM GREENS - SECTOR-143, NOIDA

Common Areas and Facilities

S no	Description	Details
1	No of Garages Proposed	3505 nos
2	No of Covered Parking	2439 nos
3	Open Parking	1066 nos
4	Aggregate area of recreational Open space	30,000 sft
Show Proposed measurement / no and percentage of completion		(Percentage of Completion)
1	Internal Roads and Footpath	0.3
2	Water Supply	45%
3	Landscaping and Trees	20%
4	Sewerage (Chamber, lines, septi tack, STP)	35%
5	Storm Water Drains	30%
6	Street Lighting	30%
7	Community Building	20%
8	Treatment and Disposal of sewage and Sullage water	33%
9	Solid waste management	Logix to confirm
10	Energy management	Logix to confirm
11	Fire protection and safety requirements	25%
12	Water conservation	30%
13	Electrical sub-station, transformer and meter room	30%