

Fwd: Regarding 9 Months Extension of the SPORTSHOME Project (UPRERAPRJ6815)

DEVSAI CONSTRUCTION PVT LTD <devsaiconstructionpvtltd@gmail.com>

11:49 AM



To Amit Kumar

Reply Reply all Forward Delete

2 attachments ▸ View Download

Thanks & Regards....

DEVSAI CONSTRUCTION PVT LTD
SPORTS CITY, PLOT NO. GH-02,
ADJOINING TECHZONE-IV, GREATER NOIDA (WEST) - 201009 (U.P.)
PH- 0120-4101011

----- Forwarded message -----

From: **DEVSAI CONSTRUCTION PVT LTD** <devsaiconstructionpvtltd@gmail.com>

Date: Wed, Sep 8, 2021 at 11:25 AM

Subject: Regarding 9 Months Extension of the SPORTSHOME Project (UPRERAPRJ6815)

To: <contactuprera@up-rera.in>

Respected Sir,

Greetings of the Day.

We are hereby sending you enclosed relevant documents regarding 9 Months Extension of the SPORTSHOME Project (UPRERAPRJ6815).

A copy of the said Letter has already been sent through Speed post, vide Acknowledgement No.- EU513881259IN Dated 07.09.2021 to the Hon'ble Regulatory Authority, Lucknow.

Regards,

(Gulshan Kumar)

(Director)

Mobile No. – 9312271916

E-Mail - devsaiconstructionpvtltd@gmail.com

Thanks & Regards....

DEVSAI CONSTRUCTION PVT LTD
SPORTS CITY, PLOT NO. GH-02,
ADJOINING TECHZONE-IV, GREATER NOIDA (WEST) - 201009 (U.P.)
PH- 0120-4101011



Sign In

Register



हिन्दी

You are here Home>> **Track Consignment****Track Consignment**[Quick help](#)

* Indicates a required field.

* Consignment Number

EU513881259IN

[Track More](#)

Article Type	Delivery Location	Delivery Confirmed On
Inland Speed Post	New Hyderabad SO	13/09/2021 16:27:45

Event Details For : EU513881259IN**Current Status : Item Delivery Confirmed**

Date	Time	Office	Event
13/09/2021	16:27:45	New Hyderabad SO	Item Delivery Confirmed
13/09/2021	10:30:12	New Hyderabad SO	Out for Delivery
13/09/2021	09:40:15	New Hyderabad SO	Item Received
12/09/2021	01:44:14	MA Lucknow RMS	Item Dispatched
11/09/2021	20:53:16	MA Lucknow RMS	Item Received
11/09/2021	16:46:48	Lucknow NSH	Item Dispatched
11/09/2021	16:25:25	Lucknow NSH	Item Bagged
11/09/2021	10:59:39	Lucknow NSH	Item Received
09/09/2021	07:22:33	Ghaziabad Ma RMS TMO	Item Dispatched
09/09/2021	01:55:10	Ghaziabad Ma RMS TMO	Item Received
09/09/2021	01:34:54	Ghaziabad NSH	Item Dispatched
09/09/2021	00:03:49	Ghaziabad NSH	Item Bagged
08/09/2021	20:26:52	Ghaziabad NSH	Item Received

[Home](#)[About Us](#)[Forms](#)[Recruitments](#)[Holidays](#)

सेवा में,

दिनांक: 03-09-2021

श्रीमान सचिव महोदय,

उ०प्र० भू-सम्पदा विनियामक प्राधिकरण

नवीन भवन, राज्य नियोजन संस्थान,

कालाकांकर हाउस, पुराना हैदाराबाद,

लखनऊ-226007


विषय: उ०प्र० रेरा में पंजीकृत परियोजना SPORTSHOME (UPRERAPRJ6815),
स्थित- स्पोर्ट सिटी, प्लॉट नं.- जी०एच० -02, एडजोइनिंग टेकजोन-IV, ग्रेटर नोयडा
(वेस्ट), गौतम बुद्ध नगर, उत्तर प्रदेश, के पंजीयन विस्तार के संबंध में।

महोदय,

कृपया उपरोक्त विषयक प्रार्थी कम्पनी आपके द्वारा माननीय विनियामक प्राधिकरण के स्तर पर हुई बैठक दिनांकित 27-07-2021 के क्रम में जारी कार्यालय आदेश संख्या 7225/U.P.RERA/Extension/Compliances/Order/LKO/2021-22 दिनांकित 18-08-2021 (छायाप्रति संलग्न), जिसमें महामारी कोविड-19/ दूसरी लहर के दृष्टिगत निर्माणाधीन परियोजनाओं को उत्तर प्रदेश एनसीआर रीजन में 9 माह का पंजीयन विस्तार व प्रदेश के अन्य क्षेत्रों में 6 माह का पंजीयन विस्तार दिये जाने के विषय में अवगत कराया गया है। उक्त का संदर्भ लेते हुए प्रमोटर कम्पनी अवगत कराना चाहती है कि, उक्त कम्पनी कार्यालय आदेश में परियोजना पंजीयन विस्तार हेतु दी गयी शर्तों की परिधि में आती है। उक्त परियोजना एनसीआर में स्थित होने के कारण, 9 माह के पंजीयन विस्तार के लिए पात्रता रखती है।

वर्तमान में परियोजना के निर्माण हेतु समस्त अपार्टमेंट्स (Apartments) के स्ट्रेक्चर (Structure) का निर्माण पूर्ण किया जा चुका है। केवल उक्त अपार्टमेंट्स (Apartments) में फिनिशिंग (Finishing) का कार्य शेष है, जिसको कि, कार्यालय आदेश के अनुसार दी जाने वाली विस्तारित पंजीयन अवधि में प्रमोटर कम्पनी द्वारा पूर्ण करते हुए आवंटियों को कब्जा दे दिया जायेगा।

For Devsai Construction Pvt. Ltd.



Authorised Signatory

Corporate & Site Office : Page 1 of 2
Sports City, Plot No. GH-02, Adjoining Techzone-IV,
Greater Noida (west) UP-201009

W. : www.sportshome.in
E. : info@sportshome.in

Registered Office :

Shop No. 6/1-B-2, Ground Floor,
East Guru Angad Nagar,

Kaley Ram Chamber, Delhi-110092

माननीय उत्तर प्रदेश भू-सम्पदा विनियामक प्राधिकरण (UP RERA) द्वारा जारी उपरोक्त कार्यालय आदेश के अनुसार प्रमोटर कम्पनी द्वारा विस्तारित अवधि में परियोजना का निर्माण कार्य पूर्ण किये जाने के संबंध में शपथ पत्र इस आवेदन पत्र के साथ संलग्न कर प्रस्तुत किया जा रहा है। कार्यालय आदेश के निर्देशानुसार, परियोजना का समयबद्ध निर्माण कार्यक्रम तथा वित्तीय प्लान भी इस पत्र के साथ संलग्नक के रूप में, आपके सुलभ संदर्भ हेतु प्रेषित है।

इस क्रम में आपको यह भी अवगत कराना है कि, प्रमोटर द्वारा उपरोक्त स्वीकृत मानचित्रों के नवीनीकरण हेतु भी आवेदन सक्षम प्राधिकरण (GNIDA) के कार्यालय में दिनांक 19-03-2020 को किया जा चुका है। (नवीनीकरण आवेदन दिनांकित 19-03-2020 की छायाप्रति संलग्न) यहां यह कहना भी प्रासांगिक है कि, नवीनीकरण हेतु प्रेषित उक्त मानचित्रों में किसी प्रकार का कोई परिवर्तन प्रमोटर द्वारा नहीं किया गया है, केवल पूर्व स्वीकृत मानचित्रों को नियमानुसार/प्रावधानों के अनुसार नवीनीकरण हेतु सक्षम प्राधिकरण ग्रेटर नोएडा औद्योगिक विकास प्राधिकरण (GNIDA) में प्रेषित किया गया है। नवीनीकरण उपरांत उक्त मानचित्रों की स्वीकृति दिनांक 30-06-2025 तक वैध हो जायेगी। नवीनीकरण उपरांत, उक्त नवीनीकृत मानचित्रों को यूपी रेरा पोर्टल पर प्रमोटर द्वारा अपलोड कर दिया जायेगा।

उपरोक्त दृष्ट्या आपसे निवेदन है कि, कृपया उपरोक्त परियोजना का पंजीयन विस्तार जारी करने की कृपा करें।

सधन्यवाद।

भवदीय For Devsai Construction Pvt. Ltd.



Authorised Signate

(गुलशन कुमार)

(निदेशक)

E-Mail- devsaiconstructionpvtltd@gmail.com

Mobile Number: 9312271916

संलग्नक- उपरोक्तानुसार।

Uttar Pradesh Real Estate Regulatory Authority

Naveen Bhavan, Rajya Niyojan Sansthan,
Kala Kankar House, Old Hyderabad, Lucknow – 226007

No. ²²⁵/U.P. RERA/Extension/Compliances/Order/LKO/2021-22

Date: 18/08/2021

Office Order

Subject: Granting additional extension of registration to eligible projects to mitigate the impediments in the development of such projects due to dislocations caused by Covid-19 pandemic along with some additional time for filing QPRs and annual audit reports of the projects registered with UP RERA.

A representation has been submitted by the CREDAI on 27/05/2021 and by the NAREDCO on 08/05/2021 for some reliefs and directions in view of the adverse impact of Covid-19 pandemic on the real estate sector in the state. The two confederations have made following submissions in support of their proposal for relief and relaxations with a view to ease the impediments to the development of the sector.

Representation by the CREDAI

- Entire economy is under stress because of Covid-19 pandemic. Even after unlocking of the country, there has been scarcity of the availability of the resources.
- Not only the real estate developers, but also the suppliers of the materials essential to the sector, are suffering. Although the construction activities have been permitted, current restrictions make it impossible to reach the pace of development prior to the pandemic. It's not possible to be sure about when this pandemic is going to end.
- The sector depends on inter-state supplies for key construction materials and for some materials like elevators on over-seas sources. It's likely that the effective supply of the raw materials will take another 10 to 12 months to normalize.
- The labourers have migrated to their home towns, even some of those who had gone back to their homes in March 2020, are still to come back. Some of them may not come back even for next 10 to 12 months. Different types of works in the sector are performed from the labourers from different states as per their specializations.
- Speed of work is hampered because of Covid Protocol issued by the Government. This is likely to affect the work for future 8 to 10 months.
- The revenue collection from the allottees has been seriously strained, new sales are not expected for at least two years and this condition may delay the projects for at least 12 months.

- The sector is foreseeing a large number of cancellations by the existing allottees.
- Real estate sector is not a preferred sector for financing by the financial institutions because of the risk factors. Scarcity of financial resources may add 8 to 10 months to the life span of the projects.
- Demand in the real estate sector has come down and this all may take one to two years to settle.

Representation by the NAREDCO

- The construction activities in all the projects came to a complete standstill with the clamping down of weekend curfew w.e.f. from 23/04/2021 on account of Covid-19 pandemic second wave. It is expected that construction will suffer for about 6 months as no definite end of the pandemic is in sight.
- The offices of the developers and other associated offices are closed. The contractors and the labourers have left the sites.
- Government offices, responsible for granting approvals and clearances, are closed.
- There is liquidity crisis as the banks are not advancing funds to the promoters and home-buyers.

The two confederations have requested for following reliefs and concessions:-

1. Declaring period between 01/03/2020 and 31/12/2021 as period of force majeure with no liabilities, responsibilities and penalties under the Act to be attracted either towards the allottees or the Authority.
2. Completion dates of the projects, with their extended dates, if any, ending on 01/03/2020, be automatically extended by 1 year and 9 months to December, 2021 and all liabilities, responsibilities and penalties under the Act be deferred/ not levied, thereby providing complete relief to the projects.
3. Complete waiver of fees/ penalties applicable on extension of projects or any delay under the Act as per Rule 7 of the U.P. RERA Rules.
4. Complete waiver of refund/ interest/ penalties/ compensation pertaining to the extended period of projects and no benefits to be passed on to the home-buyers as provided under Clause 7 of the Agreement for Sale.
5. Directions to all competent authorities/ regulatory authorities under the State to extend the validity of the maps/ NOCs for this extended period without levying of any charges/ fees/ penalties/ cess as per the powers conferred under Section 32 of the RERA Act.

6. Except for reasons of unfair practices, for no other reason should the registration of the project be revoked during this extended period.
7. This period of 1 year and 9 months should be taken into account while considering the complaints of the home-buyers under Section 18 of the RERA Act. The allottees should not be allowed to cancel their registration of the units during this period.
8. No allottee should be allowed to withdraw from the project without the fault of the promoter.
9. Time limit for regular compliances under RERA, like QPRs may be extended for some time.
10. The requirement for taking the consent of 2/3rd of the allottees of the project for an alteration in the project may be reduced to a lower level as the promoters may have to change the project design size based on the present scenario.
11. The promoters may be allowed to split the phases of the registered projects for better execution. Accordingly, the requirements of Section 14 (2) (ii) may be relaxed.
12. The requirement of payment within 45 days of the orders of the Authority be deferred to the extended period of 31/12/2021.

The representations of the two state level apex confederations of the promoters were considered by the Authority in its 66th meeting on 27-07-2021 . The Authority derived the following conclusions based on the factors brought to its notice by the two confederations and other relevant materials at its end:-

1. The Authority, on the basis of the advisory issued by the government of India vide its office memorandum dated 13-05-2020, had in its 35th meeting on 19-05-2020 decided to extend by six months the registration and completion date or revised registration or extended completion date of all the registered projects for which the completion date or revised completion date was ending on or after 25-03-2020, due to outbreak of Covid-19 pandemic which is a calamity caused by nature and is adversely affecting regular development of real estate projects by invoking force majeure clause. It was further decided that this extension will be granted suo moto and without charging any fee from the concerned promoters. The Authority had also extended the time limit for various compliances, including QPR and annual audit report of projects and the orders of the Authority, which were due to be made by the 31-03-2020, to 30-06-2020 on the ground of force majeure clause.
2. The Authority, in deference of the advisory of the GOI, had used its powers under section 6 of the Act and rule 7 of the Rules which, enter alia, empower the Authority to take a judicious decision at its own level

about the extension of the registration of the projects and waiving of the extension fee on the grounds of force majeure clause.

3. The second wave of the Covid-19 pandemic which started setting in towards the end of March 2021, peaked in the month of April and May and started receding in the month June. This wave was far more devastating than the first wave, although unlike during the first wave of Covid-19 pandemic, no lockdown as such was imposed. The state government, in order to control the rise of Covid-19 cases, firstly imposed weekend and night curfews and later on, imposed partial corona curfew. During the later days of partial corona curfew, the construction activities were permitted with certain restrictions and strict compliance of Covid 19 protocol.
4. Notwithstanding the fact that the construction activity in the sector was permitted with strict observance of Covid-19 protocol, due to the sheer magnitude of the pandemic, the impact on the construction activity in the real estate sector has been no less telling than during the county wide lockdown under the first phase. It was seen that the skilled and unskilled labourers had mostly migrated to their native districts/ states and did not come back in full strength even after the relaxation of partial corona curfew and permission to start construction activity. It was also seen that supply chain was disturbed and the functioning of promoter/concerned offices was also affected.
5. The weekend curfew imposed by the state government is still continuing. Although, construction activity is permitted during curfews, in some ways or the other such restrictions adversely affect normal construction and business activities.
6. Assuming that the benefit of six month extension from 25-03-2020 because of Covid 19 pandemic extended till September 2020, the impact of the weekend curfews lasting over several months, translates into some loss of mandays in the construction activity. On the basis of a rough estimate, it comes to 52 days over six month period between October, 2020 to March, 2021. Taking into consideration the disruptions caused by the factors summarized above, a case for six month extension of registration on force majeure grounds, does not appear to be unreasonable for mitigating the adverse impact of the Covid-19 pandemic across the state.
7. During the year 2019, there has been a dislocation of about three months in the construction activity in the NCR due to orders of the hon'ble Supreme Court, the NGT and the EPCA.
8. As per the provisions of section 6 of the Act, the Authority is empowered to grant extension of registration on the grounds of force majeure on the

application of the promoter. However, granting such extension to all the promoters in case of all the projects, irrespective of the intent and the capacity of the promoter to complete such a project, or irrespective of the fact as to when the registration of the project is ending, may not serve the desired purpose. The waiving of the extension fee in all the instances, whether the extension has been sought solely on the force majeure grounds, or it has been clubbed with normal extension of registration, may also not be in conformity with the letter and spirit of the Rule.

9. The object of the Act is ensuring the delivery of the house to the allottees and the same is abundantly evident from the provisions of section 7 and 8 of the Act also. Section 8 clearly lays down that the Authority shall facilitate the development of the balance work of the project after the revocation or the lapse of registration through the agency of the AOA or the competent authority or through any other means as per the wisdom of the Authority. The hon'ble Bombay High Court has also ruled in its orders in the Neelkamal Realtors and others that provisions of section 6,7 and 8 of the Act should be read in conjunction and that the lapse of registration does not necessarily mean divesting the promoter of its project. However, it has stipulated the consultation with the AOA in such matters. The Authority has accordingly permitted the promoters of some of the projects to complete such projects under the close supervision of the Authority, if the AOA has consented to it. The authorization of the AOAs for the completion of the development of remaining work of the project has not been a smooth affair even when the association has come forward for undertaking the completion of the project. There is almost always a cumbersome litigation on such authorizations. The competent authorities are not coming forward to undertake the development of such projects. So, there is much greater likelihood of the completion of a delayed project if the promoter itself shows commitment to complete the project within the most reasonable timeframe supported by the tying up of the finances.
10. The Authority has been continuously holding review meetings with the promoters of the projects whose registrations have lapsed and it has been gathered from the exchanges with them that they shall need some additional time over and above the extension of one year permissible under section 6 of the Act to complete the project. They have relied on the dislocations caused by the Covid-19 pandemic and the short-term restrictions imposed by the hon'ble Supreme Court, the NGT and the EPCA after the promoter had declared the time frame to complete the project in RERA. More specifically, in the NCR region the restrictions under the orders of the NGT were in force for 8 days with effect from 09-11-2017, for 16 days w.e.f. 29-10-2018, for 5 days w.e.f. 05-11-2019 under the orders of EPCA and for 36 days w.e.f.

04-11-2019 under the orders of the hon'ble Supreme Court. Further, under the orders of hon'ble Supreme Court dated 14-02-2020, night time construction was prohibited. However, some span of restriction was overlapping with the national lockdown on account of Covid-19 pandemic. It can be understood that there had been an interruption of 3 - 4 months in the NCR as a result of combined impact of these orders.

11. The Authority feels that there is a case to grant of some additional time for updating QPRs and other statutory compliances. The Authority also feels that it would be appropriate to send a reference to the government under section 32 of the Act for extension of the validity of the sanctioned plans/maps without charging of fee as was done by the government subsequent on the advisory of the GOI dated 28-05-2020. However, the Authority is of the view that it should not grant such requests of the CREDAI and the NAREDCO which may compromise the lawful claims and interests of the allottees or which may result in diluting the provisions of the Act or the Rules.

Taking the above factors into consideration, the Authority took the following decision with a view to mitigate the impediments in the development of the projects registered with the Authority and in furtherance of the objective of the Act to facilitate delivery of the houses allotted to the allottees:-

1. The registration of the projects may be extended by one year as per the provisions of the first proviso of section 6 of the Act as per the procedure laid down in this behalf. Further to this, the Authority, with a view to realize its mandate under the Act, may grant extension of registration up to maximum period of 15 months in the NCR region and 12 months in the districts outside the NCR, which includes six month extension already granted on the grounds of adverse impact of the first wave of the Covid-19 Pandemic, on the basis of the force majeure clause as per powers conferred on it under section 6 of the Act read with section 7 and 8 of the Act, rule 7 of the Rules and the legal principle laid down by the hon'ble Bombay High Court the case of Neelkamal Realtors and others Vs Union of India and others in this behalf, subject to the following conditions:
 - a. Such an extension shall be granted on an application of the promoter in the prescribed form E, as per section 6 of the Act and rule 7 of the Rules.
 - b. Such relaxation shall be granted in case of projects whose registration, original or extended, is ending or has ended on a date not later than 31-12-2021 if the Authority is satisfied, from the grounds and justification given by the promoter in its application read with the affidavit submitted by it, that the promoter has commitment to complete the project within such extended period of registration and its commitment is substantiated


from the report of the inspection of the project conducted by the Technical Advisor of the Authority and such other reports and materials available at the end of the Authority.

- c. The promoter shall be required to submit a convincing financial plan to finance the remaining construction and development of the project through project finance or from its own sources.
 - d. In the matters of the projects whose registration is valid beyond 31-12-2021, the concerned promoters are hereby advised to speed up the development work and their cases shall be considered on the basis of the actual progress of the projects at appropriate point of time, on an application by the concerned promoter.
 - e. If any promoter is seeking extension of more than 2 years and 3 months in the NCR region or two years in the districts outside the NCR (which includes one year of extension for reasons of default and 15/12 months, as the case may be, on the basis of the force majeure clause), it shall be required to come with a written agreement with the Association of Allottees (AOA) for appropriate decision at the end of the Authority under section 6 read with section 7 and 8 of the Act.
 - f. This additional extension of the registration shall be without any prejudice to the lawful rights and claims of the allottees of such projects. Other conditions for extension of registration, like the filing of the valid map or compounded map or annual audit report or the QPR, shall remain the same as determined by the Authority in its previous orders.
 - g. The Authority shall not charge any fee for the extension of the registration of a project if such application is on the basis of force majeure clause only. If the application is on the grounds both of normal default and the force majeure clause, the promoter shall be required to submit the prescribed fee for extension of the registration.
 - h. If it is discovered at any stage that the promoter has obtained the extension of the registration by misrepresenting the facts, the certificate of extension shall be cancelled and proceedings to impose penalty under section 63 of the Act initiated.
- 1- The Authority resolves to send a recommendation to the government in the Departments of Housing and Industrial Development using its powers under section 32 of the Act for direction to all competent authorities to extend the validity of the maps/ NOCs for further period of 9 months without levying of any charges/ fees/ penalties/cess as done previously on the basis of the GOI advisory dated 205-2020.
 - 2- The Authority hereby extends the time limit for filing of all pending QPRs of the projects to 30th September, 2021 without payment of any penalties.

Further to this, the time limit to upload the Annual Audit Reports of the separate accounts of the projects is also extended to 31st December, 2021.

- 3- All other requests of the two confederations, impacting the rights and claims of the allottees, shall be addressed by the Authority or its benches in accordance with law after hearing both the parties and taking into account all the relevant circumstances relating to the matter.

These orders are being issued with the approval of the Authority.


(Rajesh Kumar Tyagi)

Secretary

U.P. Real Estate Regulatory Authority

Letter and Date as above.

Copy: For information and relevant action: -

- 1- Hon'ble Chairman, Uttar Pradesh Real Estate Regulatory Authority.
- 2- Hon'ble Members, Uttar Pradesh Real Estate Regulatory Authority.
- 3- Additional Chief Secretary, Industrial Development Govt. of Uttar Pradesh.
- 4- Principal Secretary, Housing & Urban Planning Department, Govt. of Uttar Pradesh.
- 5- Principal Advisor, Uttar Pradesh Real Estate Regulatory Authority.
- 6- Finance Controller, Uttar Pradesh Real Estate Regulatory Authority.
- 7- Technical Advisor, Uttar Pradesh Real Estate Regulatory Authority for sending the copy of this order to all concerned and for further necessary action.
- 8- Legal Advisor, Uttar Pradesh Real Estate Regulatory Authority.
- 9- All CEOs, Industrial Development Authorities, Uttar Pradesh.
- 10- All Vice Chairmen, Development Authorities, Uttar Pradesh.
- 11- Chairman and Secretary, CREDAI, U.P. and NAREDCO, U.P.
- 12- All Home Buyers' Associations, Uttar Pradesh.
- 13- All Promoters of projects registered with UP RERA.
- 14- Project Management Division, Uttar Pradesh Real Estate Regulatory Authority.
- 15- AD (Systems), Uttar Pradesh Real Estate Regulatory Authority for uploading the order on the website of the Authority. 

(Rajesh Kumar Tyagi)

Secretary

U.P. Real Estate Regulatory Authority



सत्यमेव जयते

INDIA NON JUDICIAL Government of Uttar Pradesh

e-Stamp




Certificate No.	: IN-UP56164960049083T
Certificate Issued Date	: 06-Sep-2021 05:34 PM
Account Reference	: NEWIMPACC (SV)/ up14048404/ GAUTAMBUDDH NAGAR 2/ UP-GBN
Unique Doc. Reference	: SUBIN-UPUP1404840401169666004888T
Purchased by	: UP RERA
Description of Document	: Article 4 Affidavit
Property Description	: Not Applicable
Consideration Price (Rs.)	:
First Party	: DEVSAI CONSTRUCTION PVT LTD
Second Party	: UP RERA
Stamp Duty Paid By	: UP RERA
Stamp Duty Amount(Rs.)	: 100 (One Hundred only)



.....Please write or type below this line.....

This Stamp paper is a part and parcel of affidavit
OF Devsai construction put. Ltd., before uttar pradesh
Real estate regulatory authority Lucknow for Extension
Of Registration.



For Devsai Constructions Pvt. Ltd.

06 SEP 2021

Salman / Same

Director

Statutory Alert:

1. The authenticity of this stamp certificate should be verified at 'www.shcilestamp.com' or using e-Stamp Mobile App of Stock Holding.
2. Any discrepancy in the details on this certificate stamp as available on the website / Mobile App renders it invalid.
3. The onus of checking the legal validity of the details on the back of the certificate.
3. In case of any discrepancy please contact the Competent Authority.

AFFIDAVIT

Before Uttar Pradesh Real Estate Regulatory Authority, Lucknow

Hon'ble Uttar Pradesh Real Estate Regulatory Authority (UP RERA) have issued an Office Order no.- 7225/U.P. RERA/Extension/Compliances/Order/LKO/2021-22 dated 18.08.2021, in reference to the meeting dated – 27.07.2021 held at the Regulatory Authority regarding extension of registration period of under construction projects, where the registration period of the project is expiring on or before 31.12.2021, for 9 months for the projects under construction in NCR region and 6 months for other projects.

The Promoter Company seeking the extension as per the said office order have been instructed to submit an affidavit undertaking to complete the project within the said extended period.

Therefore, the following affidavit is hereby submitted.

1. I, Gulshan Kumar S/o Shri Narsingh Das, R/o H. No.- 76, bank Enclave, Laxmi Nagar, New Delhi-110092, Director in the Company, Devsai Constructions Pvt. Ltd., the Promoter of the Project SPORTSHOME (UPRERAPRJ6815) situated at Sports City, Plot No.- GH-02, Sector Adjoining Techzone-IV, Greater NOIDA (West), District- Gautam Buddha Nagar, Uttar Pradesh, do hereby solemnly affirm on oath and declare as under.
2. That, my above name, and address is correct.
3. That, I am the director in the Company, Devsai Constructions Pvt. Ltd. the Promoter of the above said Project.
4. That, the validity of the above said registration is 30.09.2020.
5. That, as per the office order issued by Secretary, Uttar Pradesh Real Estate Regulatory Authority referred hereinabove, the registration of the project expiring on or before 31.12.2021 is to be extended by 9 months in NCR Region by UPRERA, in view of the pandemic COVID-19, Second wave, accordingly the registration of the said project is to be extended till 30.06.2022.
6. That, the Promoter Company endeavours to complete the project within the above extended period.
7. That, the construction schedule, and the financial plan for the completion of construction of the above said project are also submitted with UP RERA.



06 SEP 2021


For Devsai Constructions Pvt. Ltd.

Saenon Gmer

Director

8. That the plans for construction of the said Project have been submitted to the Designated Authority i.e., Greater NOIDA Industrial Development Authority (GNIDA) for revalidation and after revalidation of the said maps, the validity will be extended till 30.06.2025. The copy of acknowledgement of the said Designated Authority confirming the submission of the above said maps is attached herewith as Annexure to this Affidavit. After revalidation, the said maps will be uploaded on the Portal of UP RERA.

For Devsai Constructions Pvt. Ltd.



Deponent **Director**


Verification:

Verified at Gautam Buddha Nagar on the 06th day of September 2021. That the contents of this affidavit at S.No. 1 to 8 above is true and correct to the best of my knowledge and belief and no facts have been concealed therefrom.

So, help me God.

Deponent

For Devsai Constructions Pvt. Ltd.



Director

06 SEP 2021

ATTESTED

Um Prakash Singh
NOTARY GHAZIABAD



CONSTRUCTION SCHEDULE

SPORTSHOME PROJECT- RERA Registration No.- UPRERAPRJ6815


Table A(Tower -Ambrose -Block-C) Basement +G+26

S.No.	Task/Activity	Percentage Work Done AS ON 31.08.2021	Sep-21	Oct - Dec 21	Jan - Mar 22	April - Jun 22
1	Excavation	100%	0%	0%	0%	0%
2	Basement(s) and Super Structure	100%	0%	0%	0%	0%
3	1 number of Podiums	100%	0%	0%	0%	0%
4	Ground Floor (Stilt Parking)	100%	0%	0%	0%	0%
5	27 number of Slabs of Super Structure	100%	0%	0%	0%	0%
6	Internal walls, Internal Plaster, Flooring within Flats/Premises, Doors and Windows in each of the	100%	0%	0%	0%	0%
7	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/premises	55%	5%	15%	15%	10%
8	Staircases, Lift Wells and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and	85%	0%	5%	5%	5%
9	The external plumbing and external plaster,Elevation, completion of terraces with waterproofing of the	85%	5%	5%	5%	0%
10	Installation of lifts, water pumps, Fire Fighting Fittings and Equipments as per CFO NOC, Electrical fittings	60%	5%	15%	10%	10%

Table A(Tower -Aspen -Block-D) Basement +G+25

S.No.	Task/Activity	Percentage Work Done AS ON 31.08.2021	Sep-21	Oct - Dec 21	Jan - Mar 22	April - Jun 22
1	Excavation	100%	0%	0%	0%	0%
2	Basement(s) and Super Structure	100%	0%	0%	0%	0%
3	1 number of Podiums	100%	0%	0%	0%	0%
4	Ground Floor Stilt Floor	100%	0%	0%	0%	0%
5	26 number of Slabs of Super Structure	100%	0%	0%	0%	0%
6	Internal walls, Internal Plaster, Flooring within Flats/Premises, Doors and Windows in each of the	100%	0%	0%	0%	0%
7	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/premises	55%	5%	15%	15%	10%
8	Staircases, Lift Wells and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and	85%	0%	5%	5%	5%
9	The external plumbing and external plaster,Elevation, completion of terraces with waterproofing of the	85%	5%	5%	5%	0%
10	Installation of lifts, water pumps, Fire Fighting Fittings and Equipments as per CFO NOC, Electrical fittings	60%	5%	15%	10%	10%

For Devsai Construction Pvt. Ltd.


Authorised Signator


SPORTSHOME PROJECT- RERA Registration No.- UPRERAPRJ6815

Table B

Internal & External Development Works in Respect of the Entire Registered Phase

S.No.	Common Areas and Facilities, Amenities	Proposed (Yes/No)	Details	Percentage Work Done AS ON 31.08.2021	Sep-21	Oct - Dec 21	Jan - Mar 22	April - Jun 22
1	Internal Roads & Footpaths	YES	Till Stage not reached	50%	10%	15%	15%	10%
2	Water Supply	YES	Till Stage not reached	70%	5%	10%	10%	5%
3	Sewarage (chamber, lines, Septic Tank, STP)	YES	Till Stage not reached	70%	5%	10%	10%	5%
4	Storm Water Drains	YES	Till Stage not reached	70%	10%	10%	5%	5%
5	Landscaping & Tree Planting	YES	Till Stage not reached	50%	10%	15%	15%	10%
6	Street Lighting	YES	Till Stage not reached	0%	25%	25%	25%	25%
7	Community Buildings	YES	Till Stage not reached	70%	5%	10%	10%	5%
8	Treatment and disposal of sewage and sullage water	YES	Till Stage not reached	40%	15%	20%	15%	10%
9	Solid Waste management & Disposal	YES	Till Stage not reached	0%	15%	30%	30%	25%
10	Water conservation, Rain water harvesting	YES	Till Stage not reached	60%	10%	10%	10%	10%
11	Energy management	YES	Till Stage not reached	50%	10%	15%	15%	10%
12	Fire protection and fire safety requirements	YES	Till Stage not reached	65%	10%	10%	10%	5%
13	Electrical meter room, sub-station, receiving station	YES	Till Stage not reached	30%	15%	20%	20%	15%


For Devsai Construction Pvt. Ltd.



Authorised Signatory

FINANCIAL PLANNING			
SPORTSHOME PROJECT(UPRERARRJ6815)			
Statement of Quarterly Estimated Expenditures for the Project (in Lakhs)			
Quarter	Collection Received From Allottees (70% of Total Collection)	Project Finance (Amount Disbursed)	Total Estimated available Funds during the Quarter
Up to date August 21	5,879	188	6,067
Sep-21	151		151
Oct to Dec 2021	347		347
Jan -March 2022	315		315
Apr- Jun 2022	245		245
Total	6,936	188	7,124

Statement of Net Cash Flow for the Project (in Lakhs)			
Quarter	Total Estimated Expenditure during the Quarter	Total Estimated available Funds during the Quarter	Net Cash Flow Balance Quarter End
Up to date August 21	4,844	6,067	1,223
Sep-21	185	151	1,189
Oct to Dec 2021	408	347	1,127
Jan -March 2022	381	315	1,062
Apr- Jun 2022	348	245	959
Total	6,165	7,124	959

For Devsai Construction, Pvt. Ltd.

 Authorised Signatory

To,
The G.I.P. G.M. (Planning)
Greater Noida Industrial Development Authority,
Greater Noida

10/11/19
19.03.20

ब्रेडर नौएडा औद्योगिक विकास प्राधिकरण
कार्यालय: 01, सैक्टर नालेज कॉ-4
ब्रेडर नौएडा रोड 201318
बिना-गौतमपुर नगर (उत्तर प्रदेश)

Subject:-Regarding revalidation of building plans in respect of housing project for M/S Devsai Construction (P) Ltd on Plot No GH-02/SC-01, Sector Adjoining Techzone -IV, Greater Noida

Dear Sir,

We would like to mention that the original drawings along with revalidation fee of Rs 75,000/- was deposited by us on for revalidation of drawings. On discussion with the concern person the following other fees/documents were asked to further proceed to issue us the revalidation of building plans and sanctioned letter.

As per sanctioned plans the total built up area of the project was 54,028.068 sqm and the following fees was already deposited at the time of approval: -

Malba Charges	Rs 1,25,000.00
Sewer charges	Rs 1,39,000.00
Inspection charges	Rs, 125,750.00
Date of sanctioned of plans	30.5.2015
Date up to which the plans are valid	29.6.2020

The total balance fee, which has to be deposited for revalidation, is as under:-

S.NO	HEAD	AMOUNT IN RS (A)	9% G.S.T (B)	9% G.S.T (C)	TOTAL (A)+(B)+(C)
1.	Revalidation of plans @Rs 3 per sqm =Rs 1,62,085.00 -Rs 75,000.00(already deposited)	87,085.00	14,588.00	14,588	1,16,261.00
2.	Malba charges @ Rs 10 per sqm=Rs 5,40,281.00-Rs 1,25,000.00	4,15,281.00	37,376.00	37,376.00	4,90,033.00
3.	Sewer Charges Rs 1,41,431.00 -Rs 1,39,000.00	2,431.00	219.00	219.00	28,691.00
4.	Total	5,04,797.00	52,183.00	52,183.00	6,09,163.00

Corporate/Site Office :
Sports City, Plot No. GH-02,
Adjoining Techzone-IV,
Greater Noida (West) - 201009 (U.P.)
Tel. : +91 120 410 1011
Email : info@sportshome.in
Website : www.sportshome.in

For Devsai Construction Pvt. Ltd.


Saikat Kumar
Director

Registered Office :

Shop No. 6/1-B-2, Ground Floor,
East Guru Angad Nagar,
Kale Ram Chamber,
East Delhi-110092
CIN - U70109DL2013PTC254993

Along with the letter we are enclosing the challan fees of Rs 6,09,163.00 deposited in bank in above mention heads, letter and copies of receiving of labourcess in labour department of approx amount of Rs 18,00,000.00 and no dues certificate from property department regarding no dues on account of land amount.

You are requested to further revalidate the drawings with effect from 30.6.2020.

Thanking you,
For Devsai Construction Pvt. Ltd.
For M/S Dev Sai Construction (P) Ltd

Director