"Manniya Mukhyamantri Shehari Vistarikaran Yojana (New Jhansi) Phase-1"

of the Project, situated on the Khasra No. 31, 51, and so on in village Rund Karari Tehsil- Jhansi.

BAR CHART (DEVELOPMENT)

Quarter = 3 Month

T Target 100%

A Achived

LIST OF ACTIVITIES		TIME LINE IN QUARTER																			
		1 Quarter	2 Quarter	3 Quarter	4 Quarter	5 Quarter	6 Quarter	7 Quarter	8 Quarter	9 Quarter	10 Quarter	11 Quarter	12 Quarter	13 Quarter	14 Quarter	15 Quarter	16 Quarter	17 Quarter	18 Quarter	19 Quarter	20 Quarter
		01-10-2025 till 31-12-2025	01-1-2026 tilll 31-03-2026	01-04-2026 till 30-06-2026	01-07-2026 till 30-09-2026	01-10-2026 till 31-12-2026	01-01-2027 till 31-03-2027	01-04-2027- till 30-06-02027	01-07-2027 till 30-09-2027	01-10-2027 till 31-12-2027	01-01-2028 till 31-03-2028	01-04-2028 till 30-06-2028	01-07-2028 till 30-09-2028	01-10-2028 till 31-12-2028	01-01-2029 till 31-03-2029	01-04-2029 till 30-06-2029	01-07-2029 till 30-09-2029	01-10-2029 till 31-12-2029	01-01-2030 till 31-03-2030	01-04-2030 till 30-06-2030	01-07-2030 till 11-09-2030
Leveling + Demarcation of plot	T	25%	25%	25%	25%																
	A																				
Construction Boundary Wall (1.4 Km) and Main gate	T			20%	20%	20%	20%	20%													
	A																				
Road Work (12.79 Km) (footpath +Horticulture) + Construction Box Culvert (4 Nos.)	T	10%	15%	15%	15%	15%	15%	15%													
	A																				
Construction Storm water Drainage (14.48 Km)	T		10%	10%	20%	20%	20%	20%													
	A																				
Laying and construction Water Supply (Pipeline (20.72 Km) + OHT (2 Nos) + CWR (2 Nos.))	T		10%	10%	10%	10%	10%	10%	10%	10%	10%	10%									
	A																				
Construction Sewer System [sewerline (11.13 Km) + STP treatment (2.5 MLD)]	T		10%	10%	10%	10%	10%	10%	10%	10%	10%	10%									
	A																				
Tree Plantation / Horticulture work (1000 Nos. Trees)	T															10%	10%	20%	20%	20%	20%
	A																				
Parks Development work (Park Boundary 7.41 Km) + Pathway (5.57 Km)	T			10%	10%	10%	10%	10%	10%	20%	20%										
	A																				
Electric Supply (Pole +Line +ESS) +Installation Street Light +Highmast	T											10%	10%	10%	10%	10%	10%	10%	10%	10%	10%
	A																				
Solid Waste Management	T																20%	20%	20%	20%	20%
	A																				
Rain water Harvesting	T																20%	20%	20%	20%	20%